



भारत हेवी इलेक्ट्रिकल्स लिमिटेड
BHARAT HEAVY ELECTRICALS LIMITED
TRANSMISSION BUSINESS GROUP NORTHERN SECTOR -II
(A GOVERNMENT OF INDIA UNDERTAKING)
220 KV SWITCHYARD -2x250 MW TPP KORBA (EAST)
P.O. KORBA (CHHATTISGARH)

Ref: - TBNS-II/KOR/ETC/CC

Date: 05/06/09


COMPLETION CERTIFICATE

This is to certify that Erection Testing & Commissioning of 220 KV Switchyard at Korba East site have been successfully completed on dated 26/04/09 by M/s JBS enterprise Pvt. Ltd. Thane vide work order No. TBSM/83015/KOR/ETC/WO/05-06/008 Dated 07/10/05 The said package is hereby taken over by BHEL TBG Korba Site w.e.f. 26/04/2009. Annexure A & B are enclosed here with for summary of system taking over by CSPGCL and list of punch point raised by customer for compliance please.


R. K. PANDEY
Site In-charge,
BHEL/TBG, KORBA East.

DATES OF SYSTEM TAKING OVER
Project - 220 KV Switchyard, 2x250 MW, TPP, Korba East (C. G.)
ANNEXURE 'A'

Sl. No.	Description	Effective date of Taking Over	Remark
1	Illumination System 220 KV Switchyard & Control Room Building	31/12/2007	
2	220V & 50V DC Battery Bank with Charger	10/2/2008	
3	Fire Protection System of 220 KV Switchyard Control Room Building	14/02/2008	
4	Bay No. 01 to 06 & 08 to 10 of 220 KV Switchyard with ACDB & DCDB	4/4/2008	
5	Disturbance Recorder	13/06/2008	
6	Event Logger	13/06/2008	
7	Bus Bar protection system of 220 KV switchyard	7/8/2008	
8	SCADA System of 200 KV switchyard	8/8/2008	
9	AC & Ventilation System of 220 KV Switchyard Control Room Building	20/01/2009	
10	Bay No. 07 of 220 KV Switchyard	26/04/2009	
11	PLCC System of 220 KV Switchyard	16/07/2008	


Executive Engineer (T&C)
2 x 250 M.W.
C. S. E. B Korba (E.B.)

Punch Point

**Project - 220 KV Switchyard, 2x250 MW, TPP,
Korba East (C. G.)**

ANNEXURE 'B'

Sl. No.	Description	Remark/committed date by BHEL
1	Battery Charger Modification	15/07/09
2	Relay Networking with time synchronizing	30/06/09
3	Laying of Fibre Optical Cable for balance commissioning of SCADA System & handing over of balance furniture	15/07/09
4	Demo and handing over of DILO Machine	15/6/09
5	Supply of 07 Nos PLCC Cards against shortage	15/07/09
6	Handing over of two Nos. exhaust fan & essential spares against AC & Ventilation System	15/06/09
7	04 Nos. modem for data transmission	Scope of TBG to be ensured
8	Replacement of 02 Nos. defective cards of DR panel	20/06/09

g/roui
S. S. L. B. ...